

ACTION TAKEN REPORT ON THE MINUTES OF THE GENERAL HOUSE OF W.E.F. 1.1.2010.

| Sr.No. | Name of Estimate | Meeting No. & Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|---|------------------------------|----------------------------------|---|
| 1 | Rough cost estimate for widening of V-6 road of Sector 34 C & D. | 150 th /29.1.2010 | 59.32 | Work allotted in September 2010 with a time limit of 6 months, but work could not be started due to shortage of material. Now work in progress . Target dt: 30.4.2011. |
| 2 | RCE for providing and fixing 60mm thick interlocking paver on road berm of internal roads of Vikas Nagar, Maulijagan. | 150 th /29.1.2010 | 36.94 | Work in progress. Target dt: Work will be completed within six months on availability of material. |
| 3 | RCE for construction of 1st floor of community centre in Modern Housing Complex, Manimajra. | 150 th /29.1.2010 | 48.09 | Tender invited 9 times (30.8.10, 10.9.10, 24.9.10, 11.10.10, 21.10.10, 29.10.10, 9.11.10,, 22.11.10, 1.12.10, 13.12.10) but not tender received and now reinvited and is due for 24.12.10. Target dt : Work will be completed within one year after the allotment. |
| 4 | RCE for construction of 1 st floor of community centre in pocket No. 7 Manimajra. | 150 th /29.1.2010 | 48.09 | Tender invited 9 times (26.8.10, 10.9.10, 24.9.10, 11.10.10, 21.10.10, 29.10.10, 9.11.10,, 22.11.10, 1.12.10, 13.12.10) but not tender received and now reinvited and is due for 24.12.10. Target dt.: Work will be completed within one year after the allotment. |

| Sr.No. | Name of Estimate | Meeting No. & Date. | Amount of Estimate | Status |
|--------|------------------|---------------------|--------------------|--------|
|--------|------------------|---------------------|--------------------|--------|

| | | | (Rs. in lacs) | |
|----|--|------------------------------|----------------|---|
| 5 | RCE for widening of V-5 road in Sector 43 A & B, Chandigarh. | 150 th /29.1.2010 | 57.42 | Agency failed to start the work inspite of persuasions at each level and work rescind on 21.12.2010. Tender will be reinvited on revision of DNIT amount as per present market rates. |
| 6 | RCE for widening of V-6 road in Sector 47-C, Chandigarh. | 150 th /29.1.2010 | 70.61 | Work allotted and widening work in progress. 70% work completed. Target dt : 28.2.2011 |
| 7 | RCE for construction of Mahila Bhawan Sector – 38, Chandigarh. | 150 th /29.1.2010 | 1291.53 | Work allotted. Structural drawings received on 24.12.2010. Target dt: 30.9.2012 |
| 8 | RCE for widening of V-5 road and P/F 60mm thick paver blocks on footpath in Sector – 42, Chandigarh. | 150 th /29.1.2010 | 96.39 | Agency failed to start the work inspite of persuasions at each level and work rescind on 21.12.2010. Tender will be reinvited on revision of DNIT amount as per present market rates. |
| 9 | RCE for P/L 25mm thick SDBC in parking area on V-4 road Sector 35. | 151 st /19.2.2010 | 42.41 | Work allotted. Target dt: 31.3.2011 |
| 10 | Construction of rigid pavement in Motor market Manimajra. | 151 st /19.2.2010 | 357.90 | Tender was called on 16.11.2007, but tender not accepted being single tender and to ascertain justification of tenders. Tender reinvited on was due for 27.8.2009. Single tender received. It was decided by the competent authority to reframe the estimate on DSR basis and accordingly revised estimate framed and was got approved on 8.4.2010. Tender invited on 15.7.10, only single tender was received and it was cancelled. Again tender was reinvited. Tender received on 20.9.2010 and Work allotted on 20.10.2010. Work could not be started as there was encroachments by mechanic/vendor and same were remove on 8.12.2010 and area has been cordoned off, now work has been started by agency. Target dt:31.12.2011 |

| Sr.No. | Name of Estimate | Meeting No. & Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|---|------------------------------|-----------------------------------|---|
| 11 | Construction of stainless steel bus queue shelter at Bus Stand Manimajra, Chandigarh. | 151 st /19.2.2010 | 71.62 | Work allotted on 27.12.2010 will be completed by 30.6.2011. |

| | | | | |
|----|--|------------------------------|--------|---|
| 12 | RCE for construction of community centre Sector 48-C, Chandigarh. | 151 st /19.2.2010 | 602.00 | Work allotted on 24.12.10. |
| 13 | RCE for widening of V-6 road and P/F 60mm thick paver blocks around various parks in Sector 43- A & B. | 151 st /19.2.2010 | 43.22 | Work allotted. Progress of work is slow due to non availability of material on closure of quarries. Target dt : Work will be completed within nine months after availability of material in abundance. |
| 14 | RCE for widening and carpeting of V-6 roads in Sector 31-D, Chd. | 151 st /19.2.2010 | 40.40 | Work allotted in August 2010, but work did not start due to shortage of material. Penalty imposed. Target dt : Work will be completed within six months after availability of material. |
| 15 | RCE for widening & stg. Of internal roads in front of # 489-1066 (marla plot in industrial area Phase-II). | 151 st /19.2.2010 | 297.71 | Work allotted for carpeting. Tender for widening work invited and due for 21.12.2010. No bid received on 21.12.12, hence being reinvited. |
| 16 | RCE for widening of V-6 road in Sector 47 A & B. | 151 st /19.2.2010 | 38.04 | Work allotted in September 2010, work could not started due to shortage of material. Penalty imposed. Target dt : Work will be completed within six months after availability of material. |
| 17 | RCE for widening and carpeting of V-6 roads Sec. 35-C. | 151 st /19.2.2010 | 66.60 | Work allotted. Widening work 80% completed. Target dt: Work will be completed within six months after its allotment. |

| Sr.No. | Name of Estimate | Meeting No. & Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|---|------------------------------|----------------------------------|---|
| 18 | RCE for widening and carpeting of V-5 road along with paver blocks footpath in Sector 51. | 152 nd /26.3.2010 | 94.60 | Work allotted in September 2010 for widening but agency not started work due to shortage of work, penalty imposed. Target dt: Work will be completed within six months on availability |

| | | | | |
|----|---|------------------------------|--------|---|
| | | | | of material. |
| 19 | RCE for widening and carpeting of V-6 road of Sector 51-A. | 152 nd /26.3.2010 | 76.79 | Work allotted in October 2010 with a time limit of 6 months, for widening but agency not started work due to shortage of material. Penalty imposed. Target dt: Work will be completed within six months on availability of material. |
| 20 | RCE for P/F 60mm thick paver blocks on berms around balance parks in Sector – 19, Chandigarh. | 152 nd /26.3.2010 | 40.87 | Work allotted in October 2010. Target dt: 31.3.2011 |
| 21 | RCE for P/F 60mm thick paver blocks around the parks in Sector 45 A, C & D. | 152 nd /26.3.2010 | 38.24 | Work allotted in September 2010 with a time limit of 6 months. Work in progress. Target dt: 31.3.2011 |
| 22 | RCE for widening and P/L 25mm thick SDBC on internal roads of Ram Darbar Phase- II. | 152 nd /26.3.2010 | 74.79 | Work allotted in the month of July, 2010. Work could not be completed due to non availability of material due closure of quarries. Target dt : Work will be completed within nine months after availability of material. |
| 23 | RCE for concrete flooring in streets of Ram Darbar Phase-I, Chd. (Widening of V-6 roads around parks and providing and laying 25mm thick SDBC on V-6 roads in Ram Darbar at Sr. No. 30. | 152 nd /26.3.2010 | 121.64 | Work was allotted on 7.10.2010, but the agency refused to do work, therefore the work was rescinded and earnest money of agency forfeited. Revised estimate framed for construction of bituminous road. Tender invited and due for 22.12.2010. Target dt : Work will be completed within nine months after availability of material. |

| Sr.No. | Name of Estimate | Meeting No. & Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|--|------------------------------|-----------------------------------|--|
| 24 | RCE for widening of V-6 road in Sector 40-A. | 152 nd /26.3.2010 | 127.04 | Tender invited/reinvited on 15.9.2010, 7.10.10, 18.10.10, & 26.10.10 but no tender received. DNIT now split up and approved and send Divn. office on 29.12.10. |

| | | | | |
|----|--|------------------------------|--------|--|
| | | | | Target dt: Work will be completed nine months after allotment of work |
| 25 | RCE for widening of V-6 roads in Sector 40-C. | 152 nd /26.3.2010 | 102.20 | Work allotted. Work could not be expedited due to non availability of material on closure of quarries. Target dt : Work will be completed within nine months after availability of material in abundance. |
| 26 | RCE for widening of V-5 road in Sector 36 A, B C & D. | 152 nd /26.3.2010 | 95.07 | Work allotted. Work could not be expedited due to non-availability of material on closure of quarries. Target dt : Work will be completed within nine months after availability of material in abundance. |
| 27 | RCE for widening of V-5 road in Sector 24 A,B C & D. | 152 nd /26.3.2010 | 97.84 | Tender for widening work reinvited and received on 14.12.2010 and is under process. Target dt: Work will be completed nine months after allotment of work |
| 28 | Widening and stg. Of road from Bhushan factory to Plot No. 212 in Industrial Area Phase- I, Chd. | 152 nd /26.3.2010 | 89.31 | Work allotted in the month of August 2010, but could not be started due to encroachments, as it has been noticed that jhuggies are coming in biometric survey, as such work could not be taken in hand. |
| 29 | RCE for widening of V-5 road in Sector 23- A,B C & D. | 152 nd /26.3.2010 | 63.18 | Tender for widening work invited/reinvited on 13.9.10, 30.9.10, 14.10.09, 5.11.10, and on 9.12.2010 but no tender received and being reinvited. Target dt: Work will be completed nine months after allotment of work |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|---|------------------------------|-----------------------------------|---|
| 30 | RCE for development of green belt in Sector 41. | 152 nd /26.3.2010 | 74.99 | Tender invited but no tender received. Tender split and received on 21.12.2010 and under process. |

| | | | | |
|----|--|---------------------------------------|--------|--|
| | | | | Target dt Work will be completed within nine months after allotment of work |
| 31 | RCE for construction of community centre in Rehabilitation colony Palsora Sector – 56. | 152 nd /26.3.2010 | 109.00 | Tender invited on 30.8.10, 16.9.10, 8.10.10, 5.11.10, but no tender received. Demolition drive being planned for removal of 400-500 jhuggies. Target dt Work will be completed within twelve months after allotment of work |
| 32 | RCE for construction of community centre in Sector 49-C. | 152 nd /26.3.2010 | 254.42 | Tender received and under process. (Tender cased submitted to SEB&R on 24.11.2010). Target dt: Work will be completed within six months after allotment of work. |
| 33 | Widening and carpeting of V-5 road in Sector – 50. | 152 nd /26.3.2010 | 102.68 | Work allotted in the month of August 2010. Penalty imposed. Target dt : 30.9.2011 |
| 34 | RCE for P/F 60mm thick paver blocks on V-5 road on both side in Sector 23 –A,B,C & D. | 153 rd (adj.) 21.5.2010 | 38.57 | Work allotted but will be executed after widening of road Target dt: Work will be completed nine months after widening of road. |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|--|---------------------------------------|--------------------------------------|---|
| 35 | RCE for P/F 60mm thick paver blocks on both side of V-5 road in Sector – 24. | 153 rd (adj.) 21.5.2010 | 68.92 | Work allotted but will be executed after widening of road |

| | | | | |
|----|--|---------------------------------------|--------|--|
| | | | | Target dt: Work will be completed nine months after widening of road. |
| 36 | Strengthening and recarpetting of V-5 rod in Sector 27 A & B. | 153 rd (adj.) 21.5.2010 | 54.47 | Work allotted vide No. 5193 dt. 3.8.2010, 95% work done . Target dt: 31.1.2011 |
| 37 | Strengthening and recarpetting of V-5 road in Sector 27 C & D. | 153 rd (adj.) 21.5.2010 | 69.25 | Work allotted on 30.7.2010 and in progress and 95% work completed. Target dt: 31.1.2011 |
| 38 | RC E for widening of V-6 roads of Sec. 35 A & B. | 153 rd (adj.) 21.5.2010 | 65.49 | Work allotted. Work likely to be started in the 1st week of January 2011. Target dt:30.6.2011 |
| 39 | RCE for extension of community centre at Sector 44-B. | 153 rd (adj.) 21.5.2010 | 57.14 | Work allotted in the month of November 2010. Target dt: 30.9.2011 |
| 40 | RCE for widening and stg. of V-5 road in front of Petrol Pump from V-3 road Sec. 31, Indl. Area to National Highways at Industrial Area Phase - II | 153 rd (adj.) 21.5.2010 | 303.48 | Tender case submitted to CEMC on 3.1.2011. Target dt 30.6.2011 |
| 41 | RCE for widening and carpeting of V-6 roads in Sector – 20-C. | 153 rd (adj.) 21.5.2010 | 87.12 | Tender reinvited four times and was due for 16.12.2010, but no tender received. |
| 42 | RCE or P/L 25mm thick SDBC on V-6 roads in Sector 16-A, B C & D. | 153 rd (adj.) 21.5.2010 | 50.35 | Work allotted in September, 2010 for a period of 6 months. 80% work completed. Target dt:31.12.2011 |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of | Status |
|--------|------------------|-------------------|-----------|--------|
|--------|------------------|-------------------|-----------|--------|

| | | | Estimate (Rs. in lacs) | |
|----|--|------------------------------------|---------------------------|--|
| 43 | RCE for P/F 60mm thick paver blocks on both side of V-5 road Sec. 36. | 153 rd (adj.) 21.5.2010 | 63.72 | Work allotted but will be executed after widening of road Target dt: Work will be completed within nine months after allotment of work |
| 44 | RCE for widening and carpeting of V-6 road in Sector 40.-D. (Upto 1st coat) | 153 rd (adj.) 21.5.2010 | 69.85 | Tender invited/reinvited on 8.9.10, 27.9.10, 14.10.10, 12.11.10, 29.11.10, and received on 16.12.2010 and under process. Target dt: Work will be completed within nine months after allotment of work |
| 45 | RCE for widening and recarpetting of V-6 road in Sector 40-B. (Upto surface dressing) | 153 rd (adj.) 21.5.2010 | 69.76 | Tender invited/reinvited on 21.9.10, 4.10.10, 19.10.10, 12.11.10, and received on 16.12.2010 and under process. Target dt: Work will be completed within nine months after allotment of work |
| 46 | Construction of shopping centre at Vikas Nagar Maulijagan. | 153 rd (adj.) 21.5.2010 | 473.33 | DNIT approved and send to Divn. on 29/12/2010. Target dt: Work will be completed within nine months after allotment of work |
| 47 | Providing rigid pavement along the road leading from Purv Marg to Railway Station Road in Indl. Area Phase-I, Chd. (Below Railway Bridge). | 153 rd (adj.) 21.5.2010 | 63.38 | Revised Estimate got approved from the House in its 153 rd meeting held on 21.5.2010. . Tender have been invited 3 times on 6.9.10, 20.9.10, but on 1.10.10, only single agency participated, therefore, tender was reinvited which received 15.12.2010 and is under process. Target date : Work will be completed within five months after allotment of work. |
| 48 | Recarpetting of passing through Fire Station and Raen Basera in Pocket No. 2 & 3. | 153 rd (adj.) 21.5.2010 | 64.65 | Work in progress, 60% work completed. Target dt 31.3.2011 |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|--|------------------------------------|-------------------------------------|--|
| 49 | Widening of V-5 road in Sector 28 A & B. | 153 rd (adj.) 21.5.2010 | 64.90 | Work allotted vide no. 6072 dt. 30.8.2010 but could not be started due to trees/electricity poles are removed. Target dt: 30.4.2011 |
| 50 | Widening of V-5 road in Sec. 28 C & D. | 153 rd (adj.) 21.5.2010 | 79.87 | Work allotted vide No. 6278 dt. 6.9.2010 but could not be started due to trees/electricity poles are removed. Target dt: 30.4.2011 |
| 51 | Recarpetting of parking in Shivalik Enclave Manimajra. | 153 rd (adj.) 21.5.2010 | 81.82 | Work allotted vide No. 6559 dt. 14.9.10 But work could be started due to non availability of material due to closure of quarries. Target dt. : Work will be completed within nine months after availability of material. |
| 52 | Widening and carpeting of roads of Shivalik Enclave, Manimajra. | 153 rd (adj.) 21.5.2010 | 84.46 | Tender invited 6 times on 17.8.10, 13.10.10, 25.10.10, 3.11.10, 18.11.10, 29.11.10 but no tender received but now reinvited and is due for 20.12.2010. Target dt. : Work will be completed within nine months after availability of material. |
| 53 | P/L 40mm thick bituminous concrete on V-4 road from Municipal Corporation office to Fire Station in Sector – 17, Chandigarh. | 154 th /30.6.2010 | 51.00 | Work completed. |
| 54 | Development of Valley of Animal Park in Sector 49 C & D, Chandigarh. | 154 th /30.6.2010 | 248.98 | Work allotted and in progress. Target dt. : 30.6.2011 |
| 55 | P/F 40mm thick paver blocks back side of market in Sector 40 C & D, Chandigarh and in front of market in Sector – 39. | 154 th /30.6.2010 | 40.79 | Tender invited/reinvited on 6.9.10, 27.9.10, 14.10.10, 25.11.10, 10.12.10, but no tender received. Hence being reinvited. Target date : Work will be completed within six months from the date of allotment. |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|--|------------------------------|--------------------------------------|---|
| 56 | Development of greenbelt in Sector 39 A & B. | 154 th /30.6.2010 | 40.91 | Tender invited/ reinvited on 13.9.10, 27.9.10, 14.10.10, 25.11.10, but no tender received. Tender received on 7.12.2010 and under process of allotment. Target date : Work will be completed within six months from the date of allotment. |
| 57 | P/L 40mm thick Bituminous concrete on road and parking between Police Station, District Court and V-4 road to Bus Stand road in Sec. 17. | 154 th /30.6.2010 | 77.90 | Work allotted on 29/12/2010 Target dt. Work will be completed within six months from the date of allotment. |
| 58 | P/F 60mm thick paver blocks around parks in Sector 34 C & D. | 154 th /30.6.2010 | 66.24 | Work allotted. Penalty imposed. Target dt. : 30.6.2011 |
| 59 | Widening and carpeting of V-6 road in Sector 9-C. | 154 th /30.6.2010 | 48.66 | Tender was invited and due for 8.12.2010 but no tender received hence tender to be reinvited. Target dt. Work will be completed within six months from the date of allotment. |
| 60 | Widening and carpeting of V-4 road in Sector 34. | 154 th /30.6.2010 | 65.14 | DNIT approved and send to Divn. office on 24.12.2010. Tender received and under process. Target dt. Work will be completed within six months from the date of allotment. |
| 61 | Widening of V-5 road and P/F PCC tiles on road berm (Hotel Mount view Chowk to Vigyan Path) in Sec. 10. | 154 th /30.6.2010 | 55.14 | Work allotted. Work in progress, widening work to be completed by 31/12/2010 and paver work to be completed by 28/2/2010. Target dt: 31.3.2011 |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|---|---|----------------------------------|---|
| 62 | P/F 60mm thick interlocking paver blocks on road berm and recarpetting of internal roads of Mauli Complex, Mauli Jagran, Chandigarh. | 154 th /30.6.2010 | 82.50 | Work allotted vide No. 5380 dt. 6.8.2010, but the work was held up due to encroachments, but now in progress. Target dt : 31.6.2011 |
| 63 | P/F 60mm thick interlocking paver blocks in Apni Mandi Ground and construction of parking near DAV School Sec. 15. | 154 th /30.6.2010 | 43.37 | Drawings awaited from CAUT. |
| 64 | Recarpetting of internal road of Motor Market Manimajra. | 154 th /30.6.2010 | 50.21 | Work allotted vide No. 6937 dt. 22.9.2010. The work could not be taken in hand due to non availability of material due to closure of quarries. Target dt : Work will be completed within six months on availability of material. |
| 65 | Construction of office blocks vehicle washing ramp and parking at site for Motor Garage of MOH vehicles at Hot Mix Plant, Industrial Area Phase- I. | 154 th /30.6.2010 | 102.00 | Work allotted 20.12.2010. Target dt : Work will be completed within nine months from the date of allotment. |
| 66 | P/F 60mm thick interlocking paver blocks on back side of Houses in Sector – 27-D, Chd. | 154 th /30.6.2010 (Table agenda) | 79.11 | Work allotted in the month of November 2011 and is in progress. . Target dt: 31.3.2011 |
| 67 | Widening and carpeting of V-5 road along footpath on V-5 road in Sec. 49 C& D. | 155/30.7.2010 | 127.80 | Tender invited three times, and was due on 3.12.2010 but and 21.12.2010, but no tender received. Target dt: 30.9.2011 |
| 68 | P/F 60mm thick interlocking paver blocks on footpath around the Shivalik Garden Pocket No.7, Manimajra. | 155/30.7.2010 | 35.25 | Work allotted on 2.12.2010 and is in progress. Target dt. 30.6.2011 |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|--|-------------------|--------------------------------------|--|
| 69 | P/F paver blocks on road berm and carpeting of back side road of market along Himalyan Marg Sec. 35 B & C. | 155/30.7.2010 | 42.31 | Tender reinvited and was due for 15.12.2010, but to tender received. Hence reinvited and is due to 31.12.2010. Target dt : Work will be completed within six months from the date of allotment. |
| 70 | Construction of community centre at Sector 38 (West). | 155/30.7.2010 | 104.35 | DNIT under preparation. Architectural (layout plan) and structural drawings awaited. Target dt : Work will be completed within twelve months from the date of allotment. |
| 71 | RCE for centre line & edge marking in Sec. 27,28,29 & 30. | 155/30.7.2010 | 53.17 | Work allotted in the on 1.12.2010. Target dt: 31.3.2011. |
| 72 | P/L SDBC with tack coat on V-6 roads in Sec. 15. | 155/30.7.2010 | 118.29 | Tender received on 3.12.2010 and is under process. Target dt : Work will be completed within six months from the date of allotment. |
| 73 | P/F 80mm thick paver blocks on internal roads in Maloya Colony. | 155/30.7.2010 | 124.69 | Work allotted on 31.12.2010. Target dt : Work will be completed within twelve months from the date of allotment. |
| 74 | Construction of community centre at Vikas Nagar Maulijagan. | 155/30.7.2010 | 139.73 | DNIT under preparation. Target dt : Work will be completed within one year from the date of allotment. |
| 75 | P/L 40mm thick bituminous concrete on V-5 road in Sector 33-A,B C & D, Chandigarh. | 156/25.8.2010 | 77.40 | Work allotted on 29.12.2010. Target dt : Work will be completed within nine months from the date of allotment. |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|--|-------------------|--------------------------------------|---|
| 76 | P/F 60mm thick interlocking paver blocks on V-6 roads, Sector 10 A & D. | 156/25.8.2010 | 64.90 | Tender invited and due for 3.12.2010, but no tender received and reinvited which received on 21.12.2010 and is under process. Target dt : Work will be completed within six months from the date of allotment. |
| 77 | Recarpetting of road from Kalagram Light point to Thakur Dwara Community Manimajra. | 156/25.8.2010 | 38.90 | Work allotted on 29.12.10 Target dt : Work will be completed within six months from the date of allotment |
| 78 | Stg. and carpeting of roads in front of Plot No. 32 to 191 and 24/1 to 29/7 in Indl. Area Phase –II alongwith paver blocks footpath. | 156/25.8.2010 | 343.00 | Tender invited and due for 20.12.2010 but no tender received. . Target dt : Work will be completed within nine months from the date of allotment |
| 79 | Widening of V-5 road and P/F 60mm thick interlocking paver blocks footpath in Sector – 4. | 156/25.8.2010 | 42.75 | Tender reinvited and received on 16.12.2010, under process. Target dt : Work will be completed within six months from the date of allotment |
| 80 | P/F 60mm thick interlocking paver blocks in Sector 28-D near houses and sector dividing road in Sec. 27-C and Sector 28-D. | 157/29.9.2010 | 43.36 | Tender received and under process. (Tender case send to CEMC on 2.12.2010) Target dt : Work will be completed within six months from the date of allotment |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|---|-------------------|----------------------------------|---|
| 81 | P/F 60mm thick interlocking paver blocks in front of Radha Swami Satsang Bhawan Sec. 27-D in front of # 1355 – 1370 Sector 28-B and in front of # 1033/1 – 1044/1, # 1001-1016 Sec. 30-B. | 157/29.9.2010 | 38.85 | Tender received and under process and submitted to CEMC on 3/12/2010 Target dt : Work will be completed within six months from the date of allotment |
| 82 | Carpetting of V-6 roads in Sector 28-D. | 157/29.9.2010 | 38.21 | Tender case submitted to C.E.M.C. on 4.1.2011. Target dt : Work will be completed within six months from the date of allotment |
| 83 | Widening of V-5 road and P/F 60mm thick interlocking paver blocks in Sector – 5, Chd. | 157/29.9.2010 | 41.29 | DNIT approved and send to Divn.office on 29/12/10 Target dt : Work will be completed within six months from the date of allotment |
| 84 | Construction of parking in pocket No. 7 backside of Shanti Nagar Manimajra. | 157/29.9.2010 | 42.86 | Tender case submitted to CEMC on 17/1/2011. Target dt : Work will be completed within six months from the date of allotment |
| 85 | Widening and carpeting of V-6 roads in Sec. 28-B. | 157/29.9.2010 | 52.92 | DNIT approved. Tender called and due for 16.12.10. Target dt : Work will be completed within six months from the date of allotment. |
| 86 | P/F 60mm thick paver blocks on berms around District Court Parade Ground and Police Station Sector – 17. | 157/29.9.2010 | 62.73 | DNIT approved and sent to Divn. office on 18.1.2011. Target dt : Work will be completed within six months from the date of allotment |
| 87 | P/L 40mm thick bituminous concrete on V-5 road from Haryana new Secretariat to slow carriage way in Sector – 17. | 157/29.9.2010 | 71.49 | DNIT under process. Target dt : Work will be completed within six months from the date of allotment |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of | Status |
|--------|------------------|-------------------|-----------|--------|
|--------|------------------|-------------------|-----------|--------|

| | | | Estimate (Rs. in lacs) | |
|----|--|----------------|-------------------------------|---|
| 88 | P/L 40mm thick asphaltic concrete on V-4 road in Sector – 36. | 158/29.10.2010 | 46.53 | DNIT approved and send to Divn. office on 12.1.2011. Target dt : Work will be completed within six months from the date of allotment |
| 89 | P/F 60mm thick interlocking paver blocks on V-6 road Sec. 8 – A, B C & D. | 158/29.10.2010 | 128.89 | DNIT approved and send to Divn. office on 31.12. 2010. Target dt : Work will be completed within six months from the date of allotment |
| 90 | P/L tack coat 25mm thick SDBC on V-6 road Sec. 10 A & D. | 158/29.10.2010 | 52.40 | DNIT approved and send to Divn. office on 29.12.10. Target dt : Work will be completed within six months from the date of allotment |
| 91 | P/F 60mm thick interlocking paver blocks on V-6 roads in Sector -11, Chd. | 158/29.10.2010 | 73.96 | DNIT approved and send to Divn. office on 31.12.2010. Target dt : Work will be completed within six months from the date of allotment |
| 92 | Recarpetting of V-6 roads in Sector 33 A & B. | 158/29.10.2010 | 53.51 | DNIT under process. DNIT approved and send to Divn. office on 16.12.2010. Target dt : Work will be completed within six months from the date of allotment |
| 93 | Widening of V-6 roads around parks and providing and laying 25mm thick SDBC on V-6 roads in Ram Darbar Phase-I, Chd. | 158/29.10.2010 | 77.33 | DNIT approved, tender called on 10.12.2010 and 24.12.2010, but no tender received now tender reinvited and due for 30.12.2010. Target dt : Work will be completed within six months from the date of allotment |
| 94 | Widening and providing and laying 40mm thick Asphaltic concrete on phirni road around village Hallomajra. | 158/29.10.2010 | 74.59 | DNIT approved, tender called on 10.12.2010 and 24.12.2010, but no tender received now tender reinvited and due for 30.12.2010. Target dt : Work will be completed within six months from the date of allotment |

| Sr.No. | Name of Estimate | Meeting No./Date. | Amount of Estimate (Rs. in lacs) | Status |
|--------|------------------|-------------------|--------------------------------------|--------|
|--------|------------------|-------------------|--------------------------------------|--------|

| | | | | |
|----|---|----------------|--------|--|
| 95 | Recarpetting of V-6 roads in Sector 20 A & D. | 158/29.10.2010 | 53.22 | DNIT submitted to CE.M.C. on 1.12.2010. Target dt : Work will be completed within six months from the date of allotment |
| 96 | Construction of Hall, ground floor, lobby dormitory, mini conference hall, first floor and renovation of existing community centre building Sec. 8. | 158/29.10.2010 | 112.54 | Work allotted. Target dt:31.3.2011 |
| 97 | P/F 60mm thick interlocking paver blocks side of houses in Sec. 30-B. | 158/29.10.2010 | 39.30 | DNIT approved and send to Divn.office on 24.12.10. Target dt : Work will be completed within six months from the date of allotment |
| 98 | P/F 60mm thick paver blocks on berms near Govt. House No. 401 to 468 Sec. 33-A. | 158/29.10.2010 | 40.01 | DNIT approved and send to Divn. office on 24.12.10. Target dt : Work will be completed within six months from the date of allotment |