

STATUS OF APPROVED ESTIMATES IN HOUSE MEETING

Sr.No.	Name of Estimate	Amount of Estimate (Rs. in lacs)	Date of Meeting	No and Dt of Admn. Approval	Status
1.	Rough cost estimate for improvement & development of existing infrastructure in Sector 17 A & B, Chandigarh.	414.83	125/ 28.01.08	57 11.3.2008	P.H.-work completed
2.	Revised rough cost estimate for replacement of machinery of Augmentation Water Supply Scheme Phase-I, at Water Works, Kajauli for Chandigarh.	352.30	127/ 28.03.08	105 13.5.08	Work completed by Punjab P.H. Deptt.
3.	Rough cost estimate for providing Additional Sewer Line in Rehabilitation Karsan Colony, Ram Darbar, Chandigarh.	69.94	127/ 28.03.08	105 13.5.08	Work in progress and 70% work completed. Target date 30.9.09
4.	Rough cost estimate of strengthening of existing S.W.D. system to avoid flooding in the low lying area in Sector 24-D, Chandigarh.	92.73	127/ 28.03.08	105 13.5.08	Work completed
5.	Augmentation of Sewerage System at Manimajra Town, Chandigarh.	129.28	128/ 30.04.08	222 5.8.08	Tenders under process
6.	Providing additional pipe line to supply canal water to 06 Nos. Boosters in Ram Darbar Colony, Chandigarh.	55.70 Revised to Rs.77.00 lacs	128/ 30.04.08	222 5.8.08	Work in progress.80% work completed . Likely to be completed by 30.9.09
7.	Agenda item no.7: Improvement/ upgradation of infrastructure facilities in Ind.Area Ph.I & II – Requirement of funds thereof		130 30.06.08		Work is in progress & likely to be completed by 31.12.09 * Sr.No.12 & 13
8.	Rough Cost Estimate for augmentation of storm water drainage system in village Maloya and other adjoining areas U.T., Chandigarh.	254.23 Revised to Rs.138.78 lacs	130 30.06.08	216 31.7.08	Work in progress. Likely to be completed by 31.12.09
9.	Rough Cost estimate for the work of augmentation / upgradation of the existing 11 KV Grid Sub Station at Sewage Treatment plant Diggian including installation of new 11 KV Sub Stations and transformers to cope up with enhanced load for 2 No. New MBBR technology based STP having 30 MGD capacity S.T.Plant Diggian near Chandigarh.	286.00	130/ 30.06.08	216 31.7.08	Work in progress Likely to be completed by 31.12.09.

10.	Rough cost estimate for providing 12 No. temporary relocatable toilet blocks in various colonies in U.T., Chandigarh.	35.98	131 28.07.08	262 03.09.08	Tenders under process
11.	Estimate for 66 KV Sub Station for Sewerage Treatment Complex at Diggian Mohali, Punjab.	448 .00	131 28.07.08	262 03.09.08	Funds deposited with PSEB
12.	Revised Estimate for upgradation of storm water system at Industrial Area Phase-I, Chandigarh.	293.30	131 28.07.08	262 03.09.08	Work in progress. Likely to be completed by 31.12.09
13.	Revised estimate for upgradation of Storm water drainage at Industrial Area, Phase-II, Chandigarh.	176.58	131 28.07.08	262 03.09.08	Work in progress. Likely to be completed by 31.12.09
14.	Providing & laying of PVC pipe line for supply of tertiary treated water to develop the parks in Industrial Area, Phase II (Ram Darbar), Chandigarh.	26.03	132 29.08.08	285 29.09.08	Work completed
15.	Beautification of entry points at various locations i.e. adjoining traffic junction between Sec.29.adjoining Junction 38 & 39 ,Industrial Area, Phase-I, near temple Industrial Area, Phase-II, Chandigarh	53.75	132 29.08.08	285 29.09.08	Out of 4 Nos.entry points, work of 2 entry points completed. Third be completed by 30.9.09 and for 4 th point land available is inadequate./is being reviewed.
16.	Agenda item No.7: Release of funds of Rs.97.13 lacs to Railways for crossing water supply pipe line from Sec.26 to Manimajra	97.13	132 29.08.08	285 29.09.08	Funds deposited with Railway authorities. Tenders received and under process of allotment as enquired from Railways.
17.	Revised estimate for Augmentation of water supply in Maloya.	119.06	133 29.09.08	307/ 10.11.08	Work completed
18.	Demand notice and information for requisition of A & A form "Estimate for laying of transmission line from 66 KV Bay to proposed 66 KV Sub Station at S.T.P. premises Diggian, Mohali.	21255504/-	133 29.09.08	307/ 10.11.08	Funds deposited with PSEB. The work is to be done as deposit work. Being pursued with PSEB.
19.	Estimate for the work of Providing , fixing, testing & commissioning of 500 KVA Silent Generator set in place of unserviceable/old generator sets at Water Works, Sec.26., Chandigarh.	43.53	133 29.09.08	307 10.11.08	Work completed .
20.	Estimate for the work of boring & installation of 4 nos. 12"x8" (304.80x203.20mm) i/d deep bore tubewells in lieu of low discharge/abandoned tub e wells No.RN-39, B-51, RN- 97 & RN-33 feeding to Water Works, Sector 12 & 37, Chandigarh with reverse rig method or any other method of latest technology.	124.56	134 30.10.08	330 08.12.08	Tubewell drilled. Tenders for machinery under process.

21.	Revised estimate for augmentation of Water Supply in Village Hallomajra including recently notified Deep Complex, Chandigarh.	343.77	134 30.10.08	330 08.12.08	DNIT under process
22.	Rough Cost Estimate for Purchase of 2 Nos. sewer line jetting machine of latest Technology for cleaning sewer lines in city Chandigarh along with comprehensive operation and maintenance of vehicle for 3 year	40.10	134 30.10.08	330 08.12.08	Inspection of machinery done.
23.	Estimate for the work of B/I one No. 12"x8" (304.80x203.20mm) i/d Deep bore tube well with reverse rig method) and D/I W/S distribution line at Village Faidan, U.T., Chandigarh (B/I one No. 12" x 8" (304.80x203.20mm) i/d deep bore tubewell with reverse rig method/any other method of latest technology) under the control of E.E.M.C.P.H. Divn. No.3, Chandigarh.	55.66	135 27.11.08	350 23.12.08	Tubewell drilled. Pipe procured DNIT for pipe lying under approval.
24.	Estimate for the work of boring & installing of two nos. 12"x8" (304.80mmx203.20mm) i/d deep bore tubewell in lieu of discharge/abandoned tubewell no RN-66 & R-12 feeding to Water Works, Sector 26, Chandigarh with (Reverse rig method or any other method of latest technology.	66.86	135 27.11.08	08 07.01.09	Tubewell drilled.
25.	Revised estimate for providing rising main from Sector-12 Water Works to Khuda Lahora, U.T., Chandigarh.	44.26	136 29.12.08	53 4.2.09	Work completed.
26.	Estimate for the work of B/I two No.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell of Community Centre, Reh. Colony Sector-56 and Sector 49-B, U.T., Chandigarh with (reverse rig method/any other method of latest technology).	56.59	136 29.12.08	53 4.2.09	Tubewells drilled. Tenders for machinery work allotted.
27.	Estimate for designing, erection, supplying, testing and commissioning of motorized pumping set and 320 KVA gen. Set alongwith M.S. pipe specials for suction and delivery alongwith other contingent works at new raw water pump house at Water Works, Sec.39, Chandigarh.	89.91	136 29.12.08	53 4.2.09	Tenders under process.

28.	Suppl Agenda Item 2: RCE for work of replacement of damaged 72" dia CBD with 72" i/d RCC pipe NP-3 along route no.3 behind Babu Dham Colony, Sec.26, Chandigarh	73.53	138 th 27.1.09	112 29.5.09	Tender under process
29.	Suppl.Agenda item no.3: Rough cost estimate for augmentation of Storm Drainage System in village Dadumajra, U.T. Chandigarh.	59.43	138 th 27.1.09	112 29.5.09	Tender under process
30.	Agenda item No. 3: Appointing Consultant/engaging agency for augmentation of water supply, sewerage system in Chandigarh under JNNURM Scheme & rehabilitation of storm water drainage system.	160 Cr.	141 st 29.5.09		Consultant appointed.DPR under preparation.
31.	Agenda item No. 10:Construction of 15 Nos. toilet blocks in the green belt existing in different sectors in Chandigarh.	41.55	141 st 29.5.09	125 26.6.09	DNIT under process
32.	Agenda item No. 11: Revised estimate for augmentation of storm drainage system in village Maloya, U.T. Chandigarh.	138.78	141 st 29.5.09	125 26.6.09	Work in progress. Likely to be completed by 31.12.09(As item no.8)
33.	Agenda item No. 14 : Construction of RCC retaining wall along bank of choe on Shivalik Enclave side from Peer Baba Bridge to Bridge near Housing Board Chowk, Manimajra, U.T. Chandigarh.	214.74	141 st 29.5.09	125 26.6.09	Tender under process
34.	Table Agenda Item No. 2: Revised estimate for the work of providing additional pipe line to supply canal water to 06 Nos. Boosters in Ram Darbar Colony, Chandigarh.	77.00	141 st 29.5.09	125 26.6.09	Work in progress. Likely to be completed by 30.9.09(As item no.7)