

ACTION TAKEN REPORT ON THE MINUTES OF THE FINANCE & CONTRACT COMMITTEE W.E.F. JANUARY, 2010

Sr.No.	Name of Estimate	Meeting No./Date.	A/A/ No. & Date	Amount of Estimate (Rs. In lacs)	Date of Allotment	Status
1	RCE for carpeting of phirni road, village Burail Sector – 45, Chandigarh.	192 nd /15.2.2010	102/29.3.2010	31.46	21.9.2010	Work allotted. 70% work completed, rest of the work could not be taken as P.H. work on phirni roads to be executed. Target Date: 31.3.2011
2	RCE for providing and laying 25mm thick SDBC and 50mm thick bituminous macadam in paid parking Sector – 9 D (Front and backside) Chandigarh.	192 nd /15.2.2010	102/29.3.2010	30.90	18.8.2010	Work allotted. But due to shortage of material agency did not start the work. Penalty imposed. Target Date: 15.3.2011
3	RCE for providing and fixing 60mm thick paver blocks around parks in front of Plot No. 411-417 and between Plot No. 1017-1018 in Industrial Area Phase- II, Chd.	192 nd /15.2.2010	102/29.3.2010	25.05	9.9.2010	Work allotted. But due to shortage of material agency did not start the work. Penalty imposed. Target Date: 31.3.2011
4	RCE for providing and fixing 60mm thick paver blocks around parks in Sector 22-A,B,C&D.	192 nd /15.2.2010	102/29.3.2010	30.46	4.8.2010	Work allotted in August 2010, work in progress. Target Date : 28.2.2011
5	RCE for construction of check post/temporary shelters & supply of barricades in paid parking under the jurisdiction of Municipal Corporation, Chandigarh.	192 nd /15.2.2010	-	10.43	-	DNIT approved. Tender invited, but not tender received, hence to be reinvited.

Sr.No.	Name of Estimate	Meeting No./Date.	A/A/ No. & Date	Amount of Estimate (Rs. In lacs)	Date of Allotment	Status
6	RCE for development of parks, gardens, and green belts by providing and fixing play way apparatus, multiplay system in children play equipments including providing and planting of decorative plants, shrubs and ground covers and creeper's bower etc. in Khuda Lahora colony and Sector – 15.	194 th /8.4.2010	140/29.4.2010	23.24	-	Work completed.
7	Providing and fixing 60mm thick interlocking paver blocks on main road of Charan Singh colony Maulijagan.	194 th /8.4.2010	146/5.5.2010	26.29	3.11.2010	Work allotted and is in progress. Target Date : 31.3.2011
8	RCE for P/F 60mm thick paver blocks around parks in Pocket "A" in Sector 38 (W), Chandigarh.	195 th /26.5.2010	229/8.7.2010	28.82	3.11.2010	Work allotted. 40% work completed and in progress. Target Date : 31.3.2011
9	RCE for P/F 40mm thick rubber mould interlocking paver blocks on road berm from Shivalik Hotel to Taj Hotel Sector – 17, Chandigarh.	195 th /26.5.2010	181/7.6.2010	30.64	8.9.2010	Work allotted. Work in progress. 50% work completed. Target Date :31.1.2011
10	P/F paver blocks and widening and parking in front of 47 to 951 and day Market, Manimajra.	195 th /26.5.2010	200/17.6.2010	32.03	-	Work allotted and is in progress. Target Date :30.6.2011
11	RCE for P/F 40mm thick factory made cement concrete interlocking paver blocks on walkway inside green belt Sec. 32.	195 th /26.5.2010	182/7.6.2010	25.41	21.9.2010	Work allotted and in progress. Target Date : 31.3.2011
12	RCE for P/F 60mm thick paver blocks on road berm of internal roads in four storey blocks in Sector 45-C.	195 th /26.5.2010	181/7.6.2010	32.36	8.9.2010	Work allotted . Due to shortage of material work being held up. Penalty imposed. Target Date :31.3.2011

Sr.No.	Name of Estimate	Meeting No./Date.	A/A/ No. & Date	Amount of Estimate (Rs. In lacs)	Date of Allotment	Status
13	Providing and laying 25mm thick SDBC on V-6 roads in Sector – 37-B, Chandigarh.	196 th /11.6.2010	228/2.7.2010	29.75	-	Tender reinvited on 25.11.2010 but no tender received and being reinvited and due for 29.12.10. Target Date : Work will be completed within four months after allotment of work.
14	P/L 40mm thick bituminous concrete on V-4 road and P/F 60mm thick paver blocks foot path along V-4 road in Sector 42 Chandigarh (Left out portion).	196 th /11.6.2010	228/8.7.2010	29.11	-	Work completed.
15	P/F 40mm thick rubber mould paver blocks on the footpath in the Theme Park Village of Dadumajra.	196 th /11.6.2010	228/8.7.2010	28.96	-	Work proposed to be dropped.
16	Widening of V-4 road along with paver blocks footpath in Sector – 35.	196 th /11.6.2010	228/8.7.2010	29.02	1.10.2010	Work allotted and in progress. Target Date : 31.3.2011
17	Strengthening of road and construction of approach road to Enforcement Store in Hot Mix Plant in Industrial Area Phase- I, Chandigarh.	196 th /11.6.2010	231/8.7.2010.	27.64	-	Tender case submitted to CEMC on 13.1.2011.
18	Providing and laying 25mm thick SDBC on V-6 roads in Sector – 37-C, Chandigarh.	196 th /11.6.2010	230/8.7.2010	29.02	-	Tender reinvited on 25.11.2010 but no tender received and reinvited due for 28.12.2010. Target Date : 31.3.2011
19	P/F 60mm thick interlocking paver blocks on V-5 road in Sector – 11, Chd.	196 th /11.6.2010	230/8.7.2010	28.51	21.9.2010	Work allotted . Work not started . Penalty imposed. Target Date : 31.12.2010
20	Providing and fixing 60mm thick interlocking paver blocks on V-5 road Sector -9, Chandigarh.	196 th /11.6.2010	230/8.7.2010	29.39	-	Tender reinvited and due for 19.10.2010, 8.11.2010 but no tender received. Tender reinvited and

						received on 16.12.2010 and under process. Target Date : 31.3.2011
--	--	--	--	--	--	--

Sr.No.	Name of Estimate	Meeting No./Date.	A/A/ No. & Date	Amount of Estimate (Rs. In lacs)	Date of Allotment	Status
21	Strengthening of parking in front of plot No. 144-150, 138-140 Press site and in front of 136-140/1 to 136-140/48 in Indl. Area Phase- I, Chandigarh.	196 th /11.6.2010	231/8.7.2010.	25.45	-	Tender case submitted to CEMC on 16/12/10. Work will be completed within six months after allotment. Target Date : 31.3.2011
22	Providing and laying 25mm thick SDBC and 50mm thick B.M. on back side of parking in SCO 1 to 16 in Sector – 7, Chandigarh.	196 th /11.6.2010	230/8.7.2010	30.94	1.10.2010	Work allotted. Target Date : 30.11.2010
23	P/L tack coat and 40mm thick bituminous concrete on V-4 road in Sector – 11, Chandigarh.	196 th /11.6.2010	230/8.7.2010	34.45	1.10.2010	Work completed.
24	Construction of 1st Floor of Community Centre in Sector 28-B, Chandigarh. (Plinth Area rate basis).	196 th /11.6.2010	231/8.7.2010.	33.90	-	DNIT approved and send to Divn. office on 5.1.2011.
25	Widening of V-6 road in Sector 30- B, Chandigarh.	196 th /11.6.2010	231/8.7.2010.	29.28	-	Tender invited for 23.8.2010, 28.10.2010 but no tender received, hence reinvited and is due for 30.12.10. Work will be completed within six months after allotment.
26	P/L 40mm thick bituminous concrete and tack on V-4 road in Sector – 9.	197 th /2.7.2010	248/23.7.2010	27.24	-	Work allotted on 29.12.10. Target date : 31.3.2011
27	Regarding development and mtc.of round about and green paches along V-	198 th /26.7.2010	-	-	Being implemented.	

	4 & V-5 road and parkings.					
28	P/F 60mm thick paver blocks at left out portion of V-4 road and other portion in Sector – 23.	198 th /26.7.2010	-	25.45	-	Work allotted on 13.12.2010. Target dt. 30.6.2011.

Sr.No.	Name of Estimate	Meeting No./Date.	A/A/ No. & Date	Amount of Estimate (Rs. In lacs)	Status
29	RCE for augmentation and providing street light in Indl. Area Ph-II.	199 th /23.8.2010	313/1.9.2010.	22.95	DNIT under process.
30	Providing and fixing 60 mm thick interlocking pver blocks on V-6 road berm in Sector – 29-B, Chandigarh.	198 th /26.7.2010	322/10.9.2010	28.37	DNIT under process.
31	P/F 60mm thick paver blocks on road berm of V-4 road in Sector – 52, Chandigarh.	200 th /15.9.2010	322/10.9.2010	29.02	DNIT approved, tender being invited.
32	P/F 60 mm thick paver blocks on footpath along one side of V-5 road in Sector – 41.	200 th /15.9.2010	322/10.9.2010	25.96	DNIT approved, tender being invited.
33	Widening and carpeting of V-6 roads in Sector 27-B.	200 th /15.9.2010	359/11.10.2010	34.55	Tender due for 24.12.10. Work will be completed within six months after allotment.
34	P/F 60mm thick paver blocks footpath infront of various green belt /park in Sector 32 & 46.	200 th /15.9.2010	360/11.10.2010	30.95	DNIT approved and send to Divn. office on 24.12.2010
35	Providing street light on V-4 road Sector 7 A & B.	200 th /15.9.2010	362/14.10.2010	21.38	DNIT under process.
36	P/F 60mm thick interlocking paver blocks on V-6 road in Sector – 2.	200 th /15.9.2010	360/11.10.2010	26.40	Work in progress. Target dt. 31.1.2011.
37	P/F 60mm thick interlocking paver in open space for community parking in the various parks near # 2028, 2020, 2032, 2057, 3177, 3197, 3182, 3196 and construction of toe wall under the railing Sector -15.	200 th /15.9.2010	360/11.10.2010	29.04	Work allotted on 10.1.2011
38	P/F 60mm thick paver blocks on berms and I-land of	200 th /15.9.2010	360/11.10.2010	26.25	Tender under process.

	parkings in front of SCO 801-1061 in Sector 22 A & B.				
39	P/L 50mm thick cement concrete flooring on balance back service lanes, Sector 22 A & D, Chandigarh.	200 th /15.9.2010	360/11.10.2010	30.35	Tender invited and due for 28.12.10.
40	Augmentation of street light in market parking area Sector – 20 C & D.	200 th /15.9.2010	362/14.10.2010	16.29	DNIT under process.