

**STATUS OF APPROVED ESTIMATES IN FINANCE AND CONTRACT COMMITTEE MEETING FROM  
1.1.10 to 31.12.10 (PH Wing)**

Sr. No.	Name of Estimate	Amt.of Estimate (Rs. in lacs)	Dt. of Meeting	Dt.of allotment	Status	Dt./ likely date of completion
1	B/I of one No.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell at Pipliwala Town Manimajra, U.T., Chandigarh ( with percussion cum rotary drilling rig/any other method of latest technology	24.37	192 <sup>nd</sup> 15.2.10	19.8.10	Work completed	-
2	Prov. 48" i/d RCC pipe to convert the open channel into open drain from backside of house no.2381 to 2346 in Vikas Nagar,Mauli Jagan, U.T., Chandigarh	20.51	192 <sup>nd</sup> 15.2.10	-	Tenders under process	31.3.11
3	B/I of one No.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of low discharge /abandoned tubewell NO.RN-22 feeding to Water works,Sec.26,Chandigarh ( with reverse rig method or any other method of latest technology	26.80	193 <sup>rd</sup> 16.3.10	10.9.10	Work completed	-
4	B/I of one No.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell Sec.48-D,Chandigarh feeding to distribution lines, Chandigarh with reverse rig method or any other method of latest technology	29.95	193 <sup>rd</sup> 16.3.10	4.8.10	Site not feasible. Alternate site being finalized.	30.4.2011
5	Providing DI water supply pipe line in front of cheap houses in lieu of existing water supply line running in the back yard of houses Sec.15-D, Chandigarh.	28.68	193 <sup>rd</sup> 16.3.10	10.8.10	Work completed.	-
6	B/I of one No.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell ( with reverse rig method or any other method of latest technology) at tubewell FJ-10 , Sec.31, Chandigarh.	26.13	195 <sup>th</sup> 26.5.10	-	Work in progress	31.3.2011

Sr. No.	Name of Estimate	Amt.of Estimate (Rs. in lacs)	Dt. of Meeting	Dt.of allotment	Status	Dt./Likely dt. of completion
7	B/I of one No.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of low discharge /abandoned tubewell NO.R-17 feeding to Water works, Sec.32, Chandigarh ( with reverse rig method or any other method of latest technology	23.62	195 <sup>th</sup> 26.5.10	-	Tenders under process	31.3.2011
8	B/I one no.12"x8" i/d (304.80x203.20mm) i/d deep bore tubewell (with reverse rig method and any method of latest technology) in Sec.56,Chd.	32.33	196 <sup>th</sup> 11.6.10			
9	B/I one no.12"x8" i/d (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell,Sec.50-B Opp. Progressive Society Chandigarh feeding to distribution lines, Chandigarh with (with reverse rig method and any method of latest technology).	29.28	196 <sup>th</sup> 11.6.10	7.10.10	Work in progress	30.4.2011
10	B/I one no.12"x8" i/d (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell with reverse rig method and any method of latest technology at tubewell Sec.45-A,Chd.	25.31	196 <sup>th</sup> 11.6.10			
11	Work of providing and fixing of HDPE irrigation pipe line for parks/green belts near House no.139 to 760, Sec.8, Chandigarh.	34.54	196 <sup>th</sup> 11.6.10	28.9.10	Work completed	-
12	Const. of UGR 1,00,000 gallons capacity alongwith boosting arrangement at tubewell near Factory No.560, Ind.Area, Ph.II, Chd.	28.35	196 <sup>th</sup> 11.6.10	18.10.10	Work in progress	31.3.2011
13	B/I one no.12"x8" (304.80x203.20mm) i/d deep bore tubewell in lieu of abandoned tubewell no.RN-91 located in Forest area, Vill. Kishangarh, feeding to Water Works, Sec.26, Chandigarh(with reverse rig method or any other method of latest technology)	21.00	197 <sup>th</sup> 2.7.10	-	Work in progress 27.10.10.	28.2.2011

14	Prov. ,fixing, commissioning & testing of Hybrid Musical fountain for Nehru Park,Sec.22-A & B, Chandigarh	34.98	197 <sup>th</sup> 2.7.10	5.10.10	Work completed	-
15	Prov. Water feature Three layered Cascading Water Trinkets in Green Belt, Sec.39-C & D,Chd.	23.30	197 <sup>th</sup> 26.7.10	-	Work in progress	31.3.2011
16	Const. of drinking water stand posts in Milk Colony Complex, Near Gaushala of Maloya Colony, Chd.	17.14	197 <sup>th</sup> 26.7.10	-	Work in progress	31.3.2011
17	Prov.additional trunk main sewer line from Phirni road of village Palsora to sewerage sump pump Sec.55,Chandigarh	24.29	197 <sup>th</sup> 26.7.10	-	Tender under process.	31.3.2011
18	Strengthening of old sewerage system by Prov. of additional sewer lines from Samadhi Gate to Dera Sahib Main road at Manimajra ,U.T.,Chd.	32.46	197 <sup>th</sup> 26.7.10	-	Tenders reinvited and due on 31.1.11	30.6.2011
19	Prov. Cascade type water fall at Cactus park, Ram Darbar Colony, Ind.Area ,PH.I,Chd.	15.20	199 <sup>th</sup> 23.8.10	-	Work under progress	31.3.11
20	B/I one no. 12"x8" (304.80x203.20mm) i/d deep bore tubewell (with reverse rig method and any method of latest technology) in front of Plot No.997 Ind.Area Phase-II,Chandigarh	34.72	202 <sup>nd</sup> 8.11.10	-	DNIT under preparation	-
21	Prov. SWD line and Const. of new road gullies from V-3 road opp. CTU workshop Sec.25 (west ) to Shahpur Colony for disposal of rain water of newly developed cart road at Dadu Majra Colony,UT.,Chd.	23.19	202 <sup>nd</sup> 8.11.10	-	DNIT under preparation	30.4.2011
22	Prov. & fixing of electromagnetic flow meters at boosting station-cum-Water works, Sec.52, Chandigarh.	16.51	202 <sup>nd</sup> 8.11.10	-	Tender under process	28.2.2011
23	Replacement of 450mm dia C.I.pipe coming from the various tubewells at bridge Patiala-ki Rao,Dhanas U.T.,Chd. with 450mm i/d M.S. pipe line duly inner lined and outer coated with cement sand mortar and all other works contingent thereto.	22.63	202 <sup>nd</sup> 8.11.10	-	Tender under process	31.3.2011

24	Prov. Air conditioning system Janj Ghar Sec.47,Chandigarh	15.40	203 <sup>rd</sup> 24.12.10	-	DNIT under preparation	31.5.2011
25	Prov. of wire gauge wooden door shutters in water supply houses located in Water Works, Sec.12, 26, 32, 37, 39 & 20/C, Chd.	25.58	203 <sup>rd</sup> 24.12.10	-	DNIT under preparation	30.4.2011
26	Const. of 10 No. watch towers/observation posts along boundary wall for security purposes at Water Works,Sec.39,Chd.	24.28	203 <sup>rd</sup> 24.12.10	-	DNIT under preparation	30.4.2011
27	Upgradation ,supplying, installing, testing & commissioning of totally enclosed HT soft starter, control panel suitable for motors of 1050 hp pumps (785 KW Induction Motors 3 Phase 6.6 KV) installed at Water Works, Kajauli (Pb.) (against Aug. of Water Supply Scheme Phase-III) Chd.	33.54	203 <sup>rd</sup> 24.12.10	-	DNIT under preparation	30.4.2011
28	Supplying, laying ,testing and commissioning of single chamber double flange air valves 200mm (8") dia at various RD's on existing PSC pipe line for Aug. of water supply scheme Ph.III from Water Works, Kajauli to Water Works, Sec.39,Chd.	30.09	203 <sup>rd</sup> 24.12.10	-	DNIT under preparation	30.4.2011
29	Prov. water feature (three stage wedding cake) in green belt,Sec.24 C& D,Chd.	21.55	203 <sup>rd</sup> 24.12.10	-	Tenders under process	31.5.2011
30	Prov. additional SWD line from Vill.Palsora to N.Choe , Sec.53,Chd.	25.41	203 <sup>rd</sup> 24.12.10	-	DNIT under preparation	30.4.2011



